

Date of Issuance: May 15, 2018 Revised: 5/21/2018  
 Owner: City of Fernley  
 Contractor: Aspen Developers Corp.  
 Engineer: A.M. Engineering  
 Project: Cedar Street Sanitary Sewer Rehabilitation

Effective Date: May 7, 2018  
 Owner's Contract No.: PWP-LY-2018-009  
 Contractor's Project No.: 1718  
 Engineer's Project No.: 2018.005.1  
 Contract Name: Cedar St Sanitary Sewer Rehabilitation Project

The Contract is modified as follows upon execution of this Change Order:

**Description:** Manhole at 14+67.42 has numerous surprise sewer laterals entering the manhole. After Email (5/15) with engineer and City it is decided that we will tie on to existing main with numerous Sani-Tee's 10x10x6" (16+90, 14+68, 14+58, 12+85) to Continue install of pipe. Regular Sani-Tee's 10x10x4" will be installed on agreed upon location and later tied back in to new main. This requires searching for laterals as they will not be found during regular excavation Extra crew time, equipment time, Traffic control, extra pumping and box Rental are accounted for in this change order. The surprise lines will grout fill in locations on Print to abandon. . This Change order does not cover video or excess paving. Paving will be covered in extra sq. footage in paving line item

**Attachments:** [List documents supporting change] Attachment 1: Contractors Request for Equitable Compensation  
 Attachment 2: Compensation Breakdown

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price:  \$ <u>454,297.00</u>	Original Contract Times: May 7, 2018 NTP issued Substantial Completion: <u>August 4, 2018</u> Ready for Final Payment: <u>August 14, 2018</u> days or dates
<input type="checkbox"/> [Increase] <input type="checkbox"/> Decrease] from previously approved Change Orders No. <u>1</u> to No. <u>2</u> :  \$ <u>16,406.88</u>	<input type="checkbox"/> [Increase] <input type="checkbox"/> Decrease] from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : Substantial Completion: <u>7 days</u> Ready for Final Payment: <u>7 days</u> days
Contract Price prior to this Change Order:  \$ <u>470,703.88</u>	Contract Times prior to this Change Order: Substantial Completion: <u>97 days</u> Ready for Final Payment: <u>107 days</u> days or dates
<input type="checkbox"/> [Increase] <input type="checkbox"/> Decrease] of this Change Order:  \$ <u>51,776.03</u>	<input type="checkbox"/> [Increase] <input type="checkbox"/> Decrease] of this Change Order: Substantial Completion: <u>7 days</u> Ready for Final Payment: <u>7 days</u> days or dates
Contract Price incorporating this Change Order:  \$ <u>522,479.91</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>104 days</u> Ready for Final Payment: <u>114 Days</u> days or dates

By: <u>[Signature]</u> Engineer (If required)	By: <u>[Signature]</u> Owner (Authorized Signature)	By: <u>[Signature]</u> Contractor (Authorized Signature)
Title: <u>Project Engineer</u>	Title: <u>CITY ENGINEER</u>	Title: <u>Project Manager/ Estimator</u>
Date: <u>6-4-18</u>	Date: <u>6/4/2018</u>	Date: <u>May 21, 2018</u>