

Change Order No. 3

Date of Issuance: June 15, 2018 Revised 6/18 Effective Date: May 7, 2018 *Aspen CO4
 Owner: **City of Fernley** Owner's Contract No.: PWP-LY-2018-009
 Contractor: **Aspen Developers Corp.** Contractor's Project No.: 1718
 Engineer: **A.M. Engineering** Engineer's Project No.: 2018.005.1
 Project: **Cedar Street Sanitary Sewer Rehabilitation** Contract Name: Cedar St Sanitary Sewer Rehabilitation Project

The Contract is modified as follows upon execution of this Change Order:

Description: Plan Quantity for Waterline with Thrust blocks is 45 In Ft on plans and New Existing Field Quantity is measured out to be 182 In ft. Change order is for additional 57in ft of waterline with thrust block. Change order includes, asphalt demo, excavation, installation, waterline material, disinfection, and backfill. Change order price does not include any paving back or patch work, that will be dealt with later in paving line item if necessary per the engineer.

Attachments: *[List documents supporting change]* Attachment 1: Contractors Request for Equitable Compensation

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ <u>454,297.00</u>	Original Contract Times: May 7, 2018 NTP issued Substantial Completion: <u>August 4, 2018</u> Ready for Final Payment: <u>August 14, 2018</u> days or dates
[Increase] Decrease] from previously approved Change Orders No. <u>2</u> to No. <u>3</u> : \$ <u>51,776.03</u>	[Increase] Decrease] from previously approved Change Orders No. <u>2</u> to No. <u>3</u> : Substantial Completion: <u>7 days</u> Ready for Final Payment: <u>7 days</u> days
Contract Price prior to this Change Order: \$ <u>522,479.91</u>	Contract Times prior to this Change Order: Substantial Completion: <u>97 days</u> Ready for Final Payment: <u>107 days</u> days or dates
[Increase] Decrease] of this Change Order: \$ <u>8,208.00</u>	[Increase] Decrease] of this Change Order: Substantial Completion: <u>2 days</u> Ready for Final Payment: <u>2 days</u> days or dates
Contract Price incorporating this Change Order: \$ <u>530,687.91</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>106 days</u> Ready for Final Payment: <u>116 Days</u> days or dates

<p>RECOMMENDED: By: <u></u> Title: <u>Owner</u> Date: <u>6/26/17</u></p>	<p>ACCEPTED: By: <u></u> Title: <u>CITY ENGINEER</u> Date: <u>6/26/2018</u></p>	<p>ACCEPTED: By: <u></u> Title: <u>Project Manager/ Estimator</u> Date: <u>June 18, 2018</u></p>
---	--	---